

**WPTP Primary Sedimentation  
Area Roof Structure Project**

**Owner: KC WTD  
Owner Project #: C01398C20  
SJC Job #: 21002**

## **December 1<sup>st</sup>, 2021 Schedule Update #6 Schedule Narrative**

- Stellar J achieved Substantial Completion for the 'East Basin In-Tank Work' on September 14, 2021.
- Stellar J's projected Substantial Completion date for the 'West Basin In-Tank Work' is September 16, 2022
- Stellar J's Final Completion date is January 20, 2023.
- Progress in the last period;
  - Completed selective Z-beam abatement and demo for structural stanchion (East end) and roof steel (West end).
  - Completed selective Z-Beam stub abatement, demo and patching at stanchion steel (East end) and roof steel (West end).
  - Continued with general z-beam demo.
  - Steel erector offsite due to unresolved design issues
  - Electrical Subcontractor continued installing conduit / raceways for lighting systems and began installations of lighting system.
- Milestones Complete
  - None this month
- Critical Path progress and Impacts on Schedule.
  - Total Float on the project is 0 days
  - The critical path currently is demolition of the East Basin roof to demolition of the West Basin roof.
- Major Equipment Deliveries
  - None
- Changes to schedule logic or sequencing of the work.
  - A470, A7460 changed to successor to A3710
- Submittal Concerns
  - None