

**WPTP Primary Sedimentation
Area Roof Structure Project**

Owner: KC WTD
Owner Project #: C01398C20
SJC Job #: 21002

January 1st, 2021 Schedule Update #7 Schedule Narrative

- Stellar J achieved Substantial Completion for the 'East Basin In-Tank Work' on September 14, 2021.
- Stellar J's projected Substantial Completion date for the 'West Basin In-Tank Work' is September 16, 2022
- Stellar J's Final Completion date is January 20, 2023.
- Progress in the last period;
 - Completed Z-beam demolition in the East Basin
 - Continued with Z-beam / girder patching
 - Electrical Subcontractor continued installing conduit / raceways for lighting systems and began installations of lighting system.
- Milestones Complete
 - None this month
- Critical Path progress and Impacts on Schedule.
 - Total Float on the project is 0 days
 - The critical path currently is demolition of the East Basin roof to demolition of the West Basin roof.
- Major Equipment Deliveries
 - None
- Changes to schedule logic or sequencing of the work.
 - None
- Submittal Concerns
 - None