

**WPTP Primary Sedimentation
Area Roof Structure Project**

Owner: KC WTD
Owner Project #: C01398C20
SJC Job #: 21002

November 1st, 2021 Schedule Update #6 Schedule Narrative

- Stellar J achieved Substantial Completion for the 'East Basin In-Tank Work' on September 14, 2021.
- Stellar J's projected Substantial Completion date for the 'West Basin In-Tank Work' is September 16, 2022
- Stellar J's Final Completion date is January 20, 2023.
- Progress in the last period;
 - Completed installation / erection of gantry / platform crane
 - Completed existing odor control ducting demo / removal in the East Basin
 - Continued with selective Z-beam abatement and demo for structural stanchion (East end) and roof steel (West end).
 - Steel erector offsite due to unresolved design issues with GL 14.5 guardrail extensions, modifications to tank lids and stanchion support steel.
 - Electrical Subcontractor continued installing conduit / raceways for lighting systems and began installations of lighting system.
- Milestones Complete
 - None this month
- Critical Path progress and Impacts on Schedule.
 - Total Float on the project is 0 days
 - The critical path currently is demolition of the East Basin roof to demolition of the West Basin roof.
- Major Equipment Deliveries
 - None
- Changes to schedule logic or sequencing of the work.
 - Removed A4250 as a predecessor to A4260
 - Added A5370 as a predecessor to A4260
 - Changed relationship between A4250 and A4270 to SS from FS
 - Added A4260 as a predecessor to A4250
 - Changed relationship between A4220 and A4230 to SS from FS
- Submittal Concerns
 - None