

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	2026												2027												2028																
							D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J								
<b>25006 CWS Durham WRRF Phase 6B Digester-Update 3-April 2026</b>							746	686	29-Dec-25 A	07-Jun-28	0																																				
<b>Project Milestones</b>							746	184	23-Feb-26 A	07-Jun-28	0																																				
A1000	Notice to Proceed and Preconstruction Conference	0	0	23-Feb-26 A			◆ Notice to Proceed and Preconstruction Conference																																								
A8910	Interim Milestone # 1 (Digester 3 ready for functional testing) NOVEMBER 15, 2027	1	1	12-Nov-27	15-Nov-27*	0	▶ Interim Milestone # 1 (Digester 3 ready for functional testing) NOVEMBER 15, 2027																																								
A1030	SJC Substantial Completion	1	1	09-Dec-27	09-Dec-27	129	▶ SJC Substantial Completion																																								
A3460	Punch List and Project Closeout	30	30	09-Mar-28	12-Apr-28	48	▶ Punch List and Project Closeout																																								
A3110	SJC Physical Completion	1	1	12-Apr-28	13-Apr-28	48	▶ SJC Physical Completion																																								
A1040	Contract Substantial Completion (784 Calendar Days)	0	0		17-Apr-28*	0	◆ Contract Substantial Completion (784 Calendar Days)																																								
A3130	Contract Physical Completion (836 Calendar Days)	0	0		07-Jun-28*	0	◆ Contract Physical Completion (836 Calendar Days)																																								
<b>Major Submittals and Procurement</b>							533	473	29-Dec-25 A	12-Oct-27	212	▶ 12-Oct-27, Major Submittals and Procurement																																			
<b>Submittal Prep</b>							110	50	29-Dec-25 A	24-Jun-26	617	▶ 24-Jun-26, Submittal Prep																																			
A5110	Submittal Prep-16262 VFD'S	75	21	29-Dec-25 A	22-May-26	243	▶ Submittal Prep-16262 VFD'S																																								
A5150	Submittal Prep-16422 Motor Starters	75	21	29-Dec-25 A	22-May-26	243	▶ Submittal Prep-16422 Motor Starters																																								
A5170	Submittal Prep-16442 Panelboards	75	0	29-Dec-25 A	03-Mar-26		▶ Submittal Prep-16442 Panelboards																																								
A5190	Submittal Prep-16444 MCC'S	75	21	29-Dec-25 A	22-May-26	95	▶ Submittal Prep-16444 MCC'S																																								
A5210	Submittal Prep-16460 Transformers	75	0	29-Dec-25 A	03-Mar-26		▶ Submittal Prep-16460 Transformers																																								
A5230	Submittal Prep-17050 Process Instrumentation and Controls	27	27	29-Dec-25 A	29-May-26	299	▶ Submittal Prep-17050 Process Instrumentation and Controls																																								
A1190	Submittal Prep-01560 Contractor Designed Temp Noise Construction Barrier	1	0	15-Jan-26 A	18-Feb-26		▶ Submittal Prep-01560 Contractor Designed Temp Noise Construction Barrier																																								
A1350	Submittal Prep-03210 Steel Reinforcement (Digester 3 Foundation)	1	0	15-Jan-26 A	15-Jan-26 A		▶ Submittal Prep-03210 Steel Reinforcement (Digester 3 Foundation)																																								
A1380	Submittal Prep-03300 Cast In Place Concrete	1	0	15-Jan-26 A	15-Jan-26 A		▶ Submittal Prep-03300 Cast In Place Concrete																																								
A1600	Submittal Prep-11203 In-Line Sludge Grinders	1	0	15-Jan-26 A	15-Jan-26 A		▶ Submittal Prep-11203 In-Line Sludge Grinders																																								
A7350	Submittal Prep-03251 Digester 3 Construction Joint Plan	1	0	15-Jan-26 A	15-Jan-26 A		▶ Submittal Prep-03251 Digester 3 Construction Joint Plan																																								
A1270	Submittal Prep-01329 Site Specific Safety Plan	1	0	26-Jan-26 A	02-Feb-26		▶ Submittal Prep-01329 Site Specific Safety Plan																																								
A4280	Submittal Prep-15120 Hydronic Specialties	1	0	26-Jan-26 A	26-Jan-26 A		▶ Submittal Prep-15120 Hydronic Specialties																																								
A4990	Submittal Prep-16050 Grounding and Bonding	1	0	26-Jan-26 A	26-Jan-26 A		▶ Submittal Prep-16050 Grounding and Bonding																																								
A5010	Submittal Prep-16123 Wire and Cable	1	0	26-Jan-26 A	26-Jan-26 A		▶ Submittal Prep-16123 Wire and Cable																																								
A5030	Submittal Prep-16130 Conduits	1	0	26-Jan-26 A	26-Jan-26 A		▶ Submittal Prep-16130 Conduits																																								
A5050	Submittal Prep-16134 Boxes	1	0	26-Jan-26 A	26-Jan-26 A		▶ Submittal Prep-16134 Boxes																																								
A1640	Submittal Prep-11315 Progressive Cavity Pumps (FOG Waste Pump 3)	1	0	27-Jan-26 A	27-Jan-26 A		▶ Submittal Prep-11315 Progressive Cavity Pumps (FOG Waste Pump 3)																																								
A1720	Submittal Prep-13217 Thermoplastic Liner for Concrete Structures	1	0	27-Jan-26 A	27-Jan-26 A		▶ Submittal Prep-13217 Thermoplastic Liner for Concrete Structures																																								
A4220	Submittal Prep-15200 PVC/CPVC Pipe and Fittings	1	0	27-Jan-26 A	27-Jan-26 A		▶ Submittal Prep-15200 PVC/CPVC Pipe and Fittings																																								
A4240	Submittal Prep-15200 Copper Tubing and Fittings	1	0	27-Jan-26 A	27-Jan-26 A		▶ Submittal Prep-15200 Copper Tubing and Fittings																																								
A4260	Submittal Prep-15200 Polyethylene Pipe and Fittings	1	0	27-Jan-26 A	27-Jan-26 A		▶ Submittal Prep-15200 Polyethylene Pipe and Fittings																																								
A4540	Submittal Prep-15202.A Gate Valves	1	0	27-Jan-26 A	27-Jan-26 A		▶ Submittal Prep-15202.A Gate Valves																																								
A4580	Submittal Prep-15202.C Plug Valves	1	0	27-Jan-26 A	27-Jan-26 A		▶ Submittal Prep-15202.C Plug Valves																																								
A4600	Submittal Prep-15202.D Butterfly Valves	1	0	27-Jan-26 A	27-Jan-26 A		▶ Submittal Prep-15202.D Butterfly Valves																																								
A4620	Submittal Prep-15202.E Check and Flap Valves	1	0	27-Jan-26 A	27-Jan-26 A		▶ Submittal Prep-15202.E Check and Flap Valves																																								
A1200	Submittal Prep-01570 Temp Erosion and Sediment Control	1	0	29-Jan-26 A	04-Feb-26		▶ Submittal Prep-01570 Temp Erosion and Sediment Control																																								
A1300	Submittal Prep-02316/02320/02371-Earthwork Materials	1	0	29-Jan-26 A	29-Jan-26 A		▶ Submittal Prep-02316/02320/02371-Earthwork Materials																																								
A1310	Submittal Prep-02600/02631-Manholes and Catch Basins	1	0	29-Jan-26 A	02-Feb-26		▶ Submittal Prep-02600/02631-Manholes and Catch Basins																																								
A1320	Submittal Prep-02710-Aggregate Base Course	1	0	29-Jan-26 A	29-Jan-26 A		▶ Submittal Prep-02710-Aggregate Base Course																																								
A4160	Submittal Prep-15200 Lined Ductile Iron Pipe and Fittings	1	0	29-Jan-26 A	29-Jan-26 A		▶ Submittal Prep-15200 Lined Ductile Iron Pipe and Fittings																																								
A4680	Submittal Prep-15210 HDPE Pipe and Fittings	1	0	29-Jan-26 A	29-Jan-26 A		▶ Submittal Prep-15210 HDPE Pipe and Fittings																																								
A1050	Submittal Prep-02265 Secant Pile Excavation Support System	1	0	02-Feb-26 A	17-Feb-26		▶ Submittal Prep-02265 Secant Pile Excavation Support System																																								
A1390	Submittal Prep-04230 CMU	10	1	03-Feb-26 A	30-Apr-26	335	▶ Submittal Prep-04230 CMU																																								
A1480	Submittal Prep-07210 Thermal Insulation	10	1	03-Feb-26 A	30-Apr-26	365	▶ Submittal Prep-07210 Thermal Insulation																																								
A1560	Submittal Prep-10200 Louvers	15	0	10-Feb-26 A	03-Mar-26		▶ Submittal Prep-10200 Louvers																																								
A1660	Submittal Prep-11382 Sludge Heat Exchanger 3	26	0	10-Feb-26 A	23-Apr-26 A		▶ Submittal Prep-11382 Sludge Heat Exchanger 3																																								

█ Remaining Level of Effort   
 █ Actual Work   
 █ Critical Remaining Work  
█ Actual Level of Effort   
 █ Remaining Work   
 ◆ Milestone

















