

Activity ID	Activity Name	Start	Original Duration	Remaining Duration	Finish	Total Float	Predecessors	Successors	Calendar	Calendar																								
										Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q													
											F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J
SPU PS 62, 63, 71 Improvements - Update 2024-01-25																																		
Milestones																																		
A2020	Contract Execution	01/19/23 A	0d	0d				A1130, A	Standard w/ Basic Holidays	Contract Execution																								
A2780	Notice to Proceed	10/10/23 A	0d	0d			A2020	A2570, A	Standard w/ Basic Holidays	Notice to Proceed																								
A3590	SJC Anticipated Substantial Completion	12/12/24	1d	1d	12/12/24	28d	A3620, A	A3430	SPU 4x10 Schedule	SJC																								
A3430	Contract Physical Completion		0d	0d	02/06/25*	0d	A1760, A		SPU 4x10 Schedule																									
Procurement											07/03/24, Procurement																							
Submittals											06/10/24, Submittals																							
Submittal Prep											05/17/24, Submittal Prep																							
A1130	05 12 00 - Structural & Misc Steel - Prep & Submit	01/19/23 A	77d	0d	05/03/23 A		A2020	A1770	Standard w/ Basic Holidays	05 12 00 - Structural & Misc Steel - Prep & Submit																								
A1140	05 50 00 - Metal Grating - Prep & Submit PS 63	01/19/23 A	122d	0d	05/08/23 A		A2020	A1780	Standard w/ Basic Holidays	05 50 00 - Metal Grating - Prep & Submit PS 63																								
A1150	09 90 00 - Painting & Coatings - Prep & Submit	01/19/23 A	127d	0d	06/02/23 A		A2020	A1790	Standard w/ Basic Holidays	09 90 00 - Painting & Coatings - Prep & Submit																								
A1160	23 00 00 - Ventilation Fans - Prep & Submit	01/19/23 A	96d	0d	04/14/23 A		A2020	A1800	Standard w/ Basic Holidays	23 00 00 - Ventilation Fans - Prep & Submit																								
A1170	23 00 00 - Ventilation Enclosures - Prep & Submit PS 62 & 63	01/19/23 A	127d	0d	07/14/23 A		A2020	A1810	Standard w/ Basic Holidays	23 00 00 - Ventilation Enclosures - Prep & Submit PS 62 & 63																								
A1180	23 80 00 - Odor Control Equipment	01/19/23 A	60d	0d	04/13/23 A		A2020	A1820	Standard w/ Basic Holidays	23 80 00 - Odor Control Equipment																								
A1200	26 24 19 - Motor Control Centers - Prep & Submit	01/19/23 A	108d	0d	06/20/23 A		A2020	A1840	Standard w/ Basic Holidays	26 24 19 - Motor Control Centers - Prep & Submit																								
A1210	26 29 13 - Combination Motor Starter - Prep & Submit	01/19/23 A	75d	0d	05/04/23 A		A2020	A1850	Standard w/ Basic Holidays	26 29 13 - Combination Motor Starter - Prep & Submit																								
A1220	31 23 19 - Dewatering Plan - Prep & Submit	01/19/23 A	60d	0d	11/21/23 A		A2020	A1860	Standard w/ Basic Holidays	31 23 19 - Dewatering Plan - Prep & Submit																								
A1260	40 05 08 - Stainless Steel Slide Gates Prep & Submit	01/19/23 A	60d	0d	04/13/23 A		A2020	A1900	Standard w/ Basic Holidays	40 05 08 - Stainless Steel Slide Gates Prep & Submit																								
A1270	40 05 15 Pipe Supports- Prep & Submit PS63	01/19/23 A	50d	0d	03/30/23 A		A2020	A1910	Standard w/ Basic Holidays	40 05 15 Pipe Supports- Prep & Submit PS63																								
A1280	40 23 00 - Process Pipe, Fittings, & Accessories	01/19/23 A	45d	0d	03/23/23 A		A2020	A1920	Standard w/ Basic Holidays	40 23 00 - Process Pipe, Fittings, & Accessories																								
A1320	43 21 13 - Vert Centrifugal Non-Clog Sewage Pumps - Prep & Submit	01/19/23 A	52d	0d	04/03/23 A		A2020	A1960	Standard w/ Basic Holidays	43 21 13 - Vert Centrifugal Non-Clog Sewage Pumps - Prep & Submit																								
A1330	43 21 39 - Sump Pumps	01/19/23 A	67d	0d	04/24/23 A		A2020	A1970	Standard w/ Basic Holidays	43 21 39 - Sump Pumps																								
A1340	01 57 13 - Construction Stormwater & Erosion Control Plan	01/19/23 A	65d	0d	04/21/23 A		A2020	A1980	Standard w/ Basic Holidays	01 57 13 - Construction Stormwater & Erosion Control Plan																								
A1350	00 31 00 - Site Security Plan	01/19/23 A	65d	0d	04/20/23 A		A2020	A1990	Standard w/ Basic Holidays	00 31 00 - Site Security Plan																								
A1360	01 57 13 - Tree, Vegetation, and Soil Protection Plan	01/19/23 A	55d	0d	04/06/23 A		A2020	A2000	Standard w/ Basic Holidays	01 57 13 - Tree, Vegetation, and Soil Protection Plan																								
A1370	01 57 13 - Spill Plan	01/19/23 A	55d	0d	04/06/23 A		A2020	A2010	Standard w/ Basic Holidays	01 57 13 - Spill Plan																								
A3110	26 24 00 - Panelboards - Prep & Submit	01/19/23 A	70d	0d	04/27/23 A		A2020	A3250	Standard w/ Basic Holidays	26 24 00 - Panelboards - Prep & Submit																								
A3280	26 50 00 Lighting - Prep & Submit	01/19/23 A	80d	0d	05/11/23 A		A2020	A3270	Standard w/ Basic Holidays	26 50 00 Lighting - Prep & Submit																								
A3340	05 50 00 - Metal Grating - Prep & Submit PS 62	01/19/23 A	80d	0d	02/20/24 A		A2020	A3400	Standard w/ Basic Holidays	05 50 00 - Metal Grating - Prep & Submit PS 62																								
A3480	26 05 00 EV Charging Station	01/19/23 A	59d	0d	04/13/23 A		A2020	A3490	Standard w/ Basic Holidays	26 05 00 EV Charging Station																								
A3350	23 00 00 - Ventilation Enclosures - Prep & Submit PS 71	01/30/23 A	350d	0d	02/02/24 A		A2020	A3380	Standard w/ Basic Holidays	23 00 00 - Ventilation Enclosures - Prep & Submit PS 71																								
A1190	Div 26 - Electrical Materials - Prep & Submit	03/13/23 A	1d	0d	03/13/23 A		A2020	A1830	Standard w/ Basic Holidays	Div 26 - Electrical Materials - Prep & Submit																								
A1290	40 23 01 - Pump Station Valves - Prep & Submit	03/21/23 A	1d	0d	03/21/23 A		A2020	A1930	Standard w/ Basic Holidays	40 23 01 - Pump Station Valves - Prep & Submit																								
A1300	Div 40 - Instrumentation - Prep & Submit	04/13/23 A	1d	0d	04/13/23 A		A2020	A1940	Standard w/ Basic Holidays	Div 40 - Instrumentation - Prep & Submit																								
A1240	32 31 13/32 31 19 Fencing - Prep & Submit	06/19/23 A	6d	0d	11/10/23 A		A2020	A1880	Standard w/ Basic Holidays	32 31 13/32 31 19 Fencing - Prep & Submit																								
A1250	33 05 16 - Utility Structure - Prep & Submit	06/19/23 A	40d	0d	11/21/23 A		A2020	A1890	Standard w/ Basic Holidays	33 05 16 - Utility Structure - Prep & Submit																								
A1310	41 22 13 - Cranes & Hoist - Prep & Submit	06/19/23 A	40d	40d	04/19/24	34d	A2020	A1950	Standard w/ Basic Holidays	41 22 13 - Cranes & Hoist - Prep & Submit																								
A1230	Div 31 - Landscape Materials - Prep & Submit	02/26/24	60d	60d	05/17/24	113d	A2020	A1870	Standard w/ Basic Holidays	Div 31 - Landscape Materials - Prep & Submit																								
A3360	40 05 15 Pipe Supports- Prep & Submit PS62 & PS71	02/26/24	1d	1d	02/26/24	0d	A2020	A3390	Standard w/ Basic Holidays	40 05 15 Pipe Supports- Prep & Submit PS62 & PS71																								
A3370	01 75 00 - Commishioning & Startup Plan - Prep & Submit	02/26/24	5d	5d	03/01/24	1d	A2780	A3560	Standard w/ Basic Holidays	01 75 00 - Commishioning & Startup Plan - Prep & Submit																								
A3980	05 50 00 - Metal Grating - Prep & Submit PS 71	02/26/24	30d	30d	04/05/24	106d		A3970	Standard w/ Basic Holidays	05 50 00 - Metal Grating - Prep & Submit PS 71																								
Submittal Review & Approval											06/10/24, Submittal Rev																							
A1830	Div 26 - Electrical Materials Review & Approved	03/13/23 A	132d	0d	09/14/23 A		A1190	A3240	Standard w/ Basic Holidays	Div 26 - Electrical Materials Review & Approved																								
A1930	40 23 01 - Pump Station Valves - Review & Approved	03/21/23 A	15d	0d	05/01/23 A		A1290	A3200	Standard w/ Basic Holidays	40 23 01 - Pump Station Valves - Review & Approved																								
A1920	40 23 00 - Process Pipe, Fittings, & Accessories - Review & Approved	03/23/23 A	15d	0d	04/12/23 A		A1280	A3190	Standard w/ Basic Holidays	40 23 00 - Process Pipe, Fittings, & Accessories - Review & Approved																								
A1910	40 05 15 Pipe Supports - Review & Approved PS 63	03/30/23 A	87d	0d	07/31/23 A		A1270	A3180	Standard w/ Basic Holidays	40 05 15 Pipe Supports - Review & Approved PS 63																								

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone

