

NE 24th St at 172nd Ave NE Slope Stabilization
Question & Answers
Bid Number 20074

12/30/2020

Q01: The pile lengths provided in the table on sheet WS-01 do not match with the elevation differences between top and bottom elevations. Please confirm which information is accurate.

A01: The top and bottom elevations shown in the table on sheet WS-01 are correct. An addendum will be provided to correct the pile lengths.

Q02: Would you consider shotcrete an acceptable placement method for the fascia in front of the soldier pile wall?

A02: The project shall be bid with the fascia as shown on the plans.

1/4/2021

Q01: Please confirm that the timber lagging is temporary and can be non-treated.

A01: The wood lagging is temporary so it may be untreated per the WSDOT Standard Specifications Section 6-16.3(6)B – Temporary Lagging.